Sl. No	Description of Item	Unit
	Name Of Work:- Providing and Fixing of LED Street Lights Ward No-03 in Byatarayanapura Division.	
1	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house	each
2	Supplying & fixing of 32 mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. Using 32mm dia G.I pipe	Each
3	Wiring for lighting / power circuit using one of pvc insulated 1100v grade stranded aluminum unsheathed wire single core cable in open or concealed system of wiring as per IS - 694 : 19904sq mm	Per Mtr
4	Supplying of 1.1KV grade Aerial Bunched Cable Stranded & Compacted Aluminum Phase Conductor, and Stranded Messenger Conductor with all aluminum Alloy, Phase Conductor is insulated with XLPE Compound, insulated Messenger with specified IS-14255:1995 & confirming to GTP of GROUP-A.2 X 16 + 1 X 25 SQ.MM	Per Mt
5	Stringing of 1.1kv LT Arial Bunched Cable, BESCOM SR	Per Mt
6	Micro processor based electronic timer consisting of Display Unit(LCD), built in Real Time Clock (RTC) and keypad with option to operate relay/contactor in programmable mode (pre-defined ON/OFF time) or astronomical mode (based on sunset and sunrise depending on the latitude and longitude of the location of installation of Switch) or based on Intensity of natural light (lux level using IR sensor), built in software to select the mode of operation by the user	Each
7	Supply and fixing of 4-pole power contactor with NO/NC contacts on existing wood / panel board using necessary bolts, nuts, washers and wiring etc., complete. d) 100-125 Amps	Each
8	Supplying and fixing miniature circuit breakes on exisiting MCB distribution boards using necessary fixing materials and wiring complete as required. 40-63 Amps SP	Each
9	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and **Copper** conductor single core cable in open or consealed system of wiring.I Group A Materials.g)16 sqmm	Per M
10	Supplying and fixing hylum brand hand plastic sheet 3mm thick with necessary nitches for fixing switches, regulators etc., and fixing on existing wood or metal box using N.F.screws.	SqCr

11	Open Conduit Systeme: Supplying heavy gauge PVC conditpipe,,,,,,,,,, dia confirming to IS 2509 with suitable size bends,junction boxes, adhesibve paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall stone structure or plug incase of brick walls and cement plastering damaged portionusing heavy gauge saddles at an interval of 700mm using NF screws.c)32mm dia 2.5mm thick	Per Mtr
12	Supplying and fixing angle iron frame work fabricated out of M.S angle iron... and M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)50X50X6 mm	mtr
13	Supplying and stringing of ACSR Conductor (6/2.59mm Al +1/2.59mm Steel).	Per Mtr
14	1.1 KV Pin Insulator	Each
15	2 Pin 45x45x5mm -510mm	Each
16	Supply and installation /fixing/Provision of outdoor type thermoplastic modular panel enclousure with transparent polycarbonate lid, shock proof, IP 65(weather proof) rust proof, water proof, corrosin proof having internally embedded gasket on both id and flap suitable to fix. single phase/energy meter in suitable base plate and having a provision for fuse/ MCB cutout with suitable transparent hinged flap opening MCB along with complete tamper proof SEALING facility. 300x450x214mm.	Each
17	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets.200mmx200mmx98mm	Each
18	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)40X40X6mm	Per Mtr
19	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps25kA.	Each
20	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x3mm	Per Mtr
	Total Rs	

Certificate: 1. Certefied that the Above Work has been carreid out satisfactorily

Assistant Executive Engineer (Ele)
BBMP, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty	Rate	Amount	Qty	Cost	
		52	10000.00	520000.00	52	520000.00	
		102	200.00	20400.00	102	20400.00	
		534	2.00	1068.00	534	1068.00	
		525	50.00	26250.00	525	26250.00	
		525	10.00	5250.00	525	5250.00	
		6	7000.00	42000.00	6	42000.00	
		6	7000.00	42000.00	6	42000.00	
		6	600.00	3600.00	6	3600.00	
		20	10.00	200.00	20	200.00	
		1350	0.10	135.00	1350	135.00	

		220	20.00	4400.00	220	4400.00	
		19	50.00	950.00	19	950.00	
		496	30.00	14880.00	496	14880.00	
		15	20.00	300.00	15	300.00	
		15	120.00	1800.00	15	1800.00	
		6	1500.00	9000.00	6	9000.00	
		30	1000.00	30000.00	30	30000.00	
		30	50.00	1500.00	30	1500.00	
		30	5400.00	162000.00	30	162000.00	
			20.00	0.00		0.00	
				885733.00		885733.00	